

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

I&CAD Department – Minor Irrigation – Prakasam District - Revised Administrative approval for an amount of Rs.922.17 lakh for Construction of Check dam across Gundlakamma River near Pedda Nagulavaram Village, Markapur Mandal of Prakasam District - Orders - Issued.

IRRIGATION & CAD (MI.A) DEPARTMENT

G.O.Rt.No. 18

Dated: 07.01.2014.

Read the following:-

- 1) G.O.Rt.No.24, I&CAD (MI-I) Department, dated:06.01.2009.
- 2) From the Engineer-In-Chief (IW), I&CAD Department, letter No.ENC/IW/P&M/EE.III/DEE.10/AE/REs/282/11,dt:30.07.2011.
- 3) Govt.,Memo.No.18886/MI.A2/2011-1, dated:21.11.2011.
- 4) From the CE, MI (AR), Hyderabad, Letter No.DCE(MI)/OT2-T2/167/2006, dated:20.12.2011.
- 5) Govt.,Memo.No.18886/MI.A2/2011-2, dated:04.02.2012.
- 6) From the CE, MI (AR), Hyderabad, Letter No.DCE(MI)/OT2-T2/167/2006, dated:28.02.2012.

<<<>>>

ORDER:-

In the reference 1st read above, Government have accorded Administrative sanction for “Construction of Check dam across Gundlakamma River near Pedda Nagulavaram Village, Markapur Mandal of Prakasam District”, with an estimated amount of Rs.300.00 lakh, under Normal State Plan funds.

2) In the reference 2nd read above, the Engineer-in-Chief, I&CAD Department, has stated that the meeting of the Committee of Chief Engineers was held on 27.07.2011, to discuss and recommend Revised administrative approval for “Construction of Check dam across Gundlakamma River near Pedda Nagulavaram Village, Markapur Mandal of Prakasam District” submitted by the Chief Engineer, Minor Irrigation, vide reference CE, MI, Letter.No. DCE(MI)/OT2-T2/167/2006, dated:19.07.2011, in detail as per the guidelines issued vide Govt., Memo.No.13687/Genl.2/2003-1, dated: 21.10.2003. The Chief Engineer, Minor Irrigation, explained the reasons for deviations. The main reasons for the deviations are (1) Excess is mainly due to revised drawings issued by the CE/CDO for Check dam, (2) A new item ‘Formation of flood banks’ on either side of the Check dam, (3) Increase in Other statutory provisions like VAT and labour Cess.

3) The Committee of Chief Engineers, examined the deviations in the Revised Estimate, and after detailed discussions, recommended for Revised Administrative Sanction for “Construction of Check dam across Gundlakamma River near Pedda Nagulavaram Village, Markapur Mandal of Prakasam District”, for an amount of Rs.9,23,60,000/- under Head of Account “4702 Capital Out-lay on Minor Irrigation-MH(101) Surface Water-GH (11) – Normal State Plan - SH(12) Construction and Restoration of Minor Irrigation Sources- 530 Major works- 531 Other Expenditure”.

4) In the reference 5th read above, the CE, MI, has been requested to inform whether they are any more hurdles for completion of the check dam across Gundlakamma River apart from the revised administrative approval and time required for completion of the Project after Govt., accord revised administrative approval. The CE, MI, in the reference 6th read above, has informed that there are no more hurdles for completion of the Check Dam across Gundlakamma River and 15 months time is required for completion of the project after according administrative sanction to the Revised Estimate.

(PTO)

::02::

5) Government after careful examination hereby accord revised administrative approval for an amount of Rs.922.17 lakh (Rupees nine hundred twenty two lakh and seventeen thousand only) for "Construction of Check dam across Gundlakamma River near Pedda Nagulavaram Village, Markapur Mandal of Prakasam District", under Head of Account "4702 Capital Out - lay on Minor Irrigation-MH(101) Surface Water-GH (11) – Normal State Plan - SH(12) Construction and Restoration of Minor Irrigation Sources-530 Major works - 531 Other Expenditure", and entrust the work to the same agency, by taking 10% additional bank guarantee, which is advantageous to Government, saving around one crore, subject to conditions that (i) no further revision of the estimate will be considered, under any circumstance, and (ii) agreement is entered into with the agency fixing December 2014, as the completion date for the work, with no provision for EOT and severe penalties for default in completion.

6) The Chief Engineer, Minor Irrigation (AR), Hyderabad, shall take necessary action accordingly.

7) This orders issues with the concurrence of Finance (Expr.PW-I) Department, vide their U.O.No.30962/742/Expr.PW(I)/2013, dated:17.12.2013.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH.)

**B.ARAVINDA REDDY
SPECIAL CHIEF SECRETARY TO GOVERNMENT (FAC)**

To

The Engineer-in-Chief (I.W), I&CAD Department, Hyderabad.

The Chief Engineer, Minor Irrigation (AR), Hyderabad.

The District Collector, Prakasam District.

Copy to:

The Accountant General, AP, Hyderabad.

The Director of Works, M.J. Market Road, Hyderabad.

The Finance (Expr.PW-I) Department.

The O.S.D., to Minister for M.I., L.I., APSIDC, WALAMTARI & GWD.

The P.S. to Special Chief Secretary (FAC), I&CAD Department.

The P.A. to Special Secretary (Irrigation), I&CAD Department.

SF/SC.

//FORWARDED :: BY ORDER//

SECTION OFFICER